

NAME OF WORK: IMPROVEMENTS TO THANISANDRA MAIN ROAD FROM ORR TO BBMP LIMITS

1st & Final Bill

Measurement taken on :

Item No :

3

Item Name :

Providing and fixing M.S. Gate as per Chief Architect Drawing, using 50mm x 50mm 14 gauge M.S. hollow pipe frame work bent to ornamental shape as shown in the drawing and 35mm x 6mm and 16 x 16mm Square rods for verticals alternatively spaced at 4cms c/c in two halves and 40mmx6mm M.S. flats for horizontal member and at the top cast iron spikes are provided at alternate vertical members as shown in the drawing etc., complete. All the steel surface should be thoroughly cleaned free of rust and painted with anti corrosive paint (shop paint) etc. complete. The work

CHAINAGE	NO	L (M)	B(M)	D(M)	QTY	Unit	Rate	Amount
Behind Government Hospital								
	1	4.00	1.70		6.80			
	1	4.30	1.60		6.88			
				Total	13.68	Sqm	3200.00	43776.00

Item No :

4

Item Name :

Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in hard soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. after breaking of clods complete as per specifications.

CHAINAGE	NO	L (M)	B(M)	D(M)	QTY	Unit	Rate	Amount
					2.59			
				Total	2.59	Cum	500.00	1295.00

Item No :

5

Item Name :

Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @ 0.85cum and fine aggregates @ 0.57cum machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing complete as per specifications.

CHAINAGE	NO	L (M)	B(M)	D(M)	QTY	Unit	Rate	Amount
					0.65			
				Total	0.65	Cum	6000.00	3888.00

Contractor

Assistant Engineer

13/01/2020

Asst. Executive Engineer
Project Division
Yelahanka

WORK: IMPROVEMENTS TO THANISANDRA MAIN ROAD FROM ORR TO BBMP LIMITS

1st & Final Bill

Work taken on :

6

Supply and erection of 14 Feet Height Street Light Pole on suitable cement concrete foundation with 2.5 Feet height cast iron decorative round pedestal as per design weighing not less than 37Kgs, the pedestal shall be fitted with Class 'C' G.I. Pipe 7 Feet height 75mm outer dia and 4 feet height top piece outer dia of 65mm fixed by measure of threading/ welding / coupling complete. (excluding foundation).

NO	L (M)	B(M)	D(M)	QTY	Unit	Rate	Amount
4				4.00			
8				8.00			
Total				12.00	Each	22000.00	264000.00

7

Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878cum and fine aggregates @ 0.459cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM of machinery, curing complete as per specifications.

NO	L (M)	B(M)	D(M)	QTY	Unit	Rate	Amount
				3.89			
Total				3.89	Cum	6000.00	23328.00

8

Supplying and fixing of solar lux level street light control switch three phase including suitable capacity contactor

NO	L (M)	B(M)	D(M)	QTY	Unit	Rate	Amount
4				4.00			
8				8.00			
Total				12.00	Each	21370.25	256443.00

9

Extra for Fabrication supply and fixing of Stand fabricated using slotted angle/L angle of size 6mm x 50mm for mounting out door/indoor A.C. unit./ Batteries.

NO	L (M)	B(M)	D(M)	QTY	Unit	Rate	Amount
4				4.00			
8				8.00			
Total				12.00	Each	2800.00	33600.00

Assistant Engineer

13/01/2020

Asst. Executive Engineer
Project Engineer
Yelahanka